

Tube Room Update

Evan Carpenter

November 1, 2022

MSU Updates

Delivery:

- MSU delivery expected Thursday.
- 500 untested tubes recieved last week.
- Recieved the 95 leaky tubes from MSU, retested, all passed.

Leak Update:

- Switched to different material O-rings.
 - More resistant to helium saturation.
 - Performing well on MSU tubes, need to test on UM tubes.
- Still testing the rest of the recent shipment from MSU (Roughly 300 left to be leak tested.)
 - See Venn Diagram on page 4 for current test status.

UM Updates


Building

- 17 Tubes built Monday. ~ 7 had leaking issues $\xrightarrow{\text{Bad Swage?}}$ Curtis is fixing swage machine and we are using new O-rings.

Mod 34

- Storing good tubes on cart so they are out of the way for testing.
- If Mod 34 were to be constructed:
 - 5 layers are ready now.
 - 3 more can be verified and cleaned as early as Thursday.

Tube Room Inventory



Last Week of Tension Tests:




Figure: Tension summary of last week. Working on similar graph for DC summary.